COMPLETION REPORT

1	Name of the Work	Providing Sanitary lines at Missing bits, Repairs and Replacement UGD line in AGB and surrounding area in Ward no12
2	Sanctioned Estimate No. and date	CE/DZ/TS/160/18-19 Dated: 24.01.2019.
3	Head of Account which is chargeable	P3295 (Job Code 012-19-000023)
4	Instrument Order No. and date	EE/DD/WO/ 540/18-19 dated: 01-02-2020
5	Name of Contractor	M/s Technical Manager(West), KRIDL
6	Work started	01-02-2020
7	Work Completion	26-03-2020
8	Time Stipulated for Completion of Work	90 days.
9	Delay in Execution of Work	
10	Measurement recorded in	MB No. 4836/19-20. Page No. 482506 to 483506
11	Check Measurement of the Asst	A.P. Shivakumar
12	Name of the office/official in charge of the work	AEE Shettyhalli sub Division
	a) Asst. Eng/Junior Engineer	A.P. Shivakumar, AE
	b) Asst. Executive Engineer	H. Kumarappa, AEE

Sanctioned Estimated Amount	Amount Claims as per actually Vide as per bills	Excess	Savings
Rs. 30.00 Lakhs	Rs. 29,99,112.53	-	-

1. Certified that the above has been completed within the stipulated time noted in the
2. Certified that the contractor has delayed and completed the work for which necessary fine recovered
3. Certified that the above work has been executed by the contractor satisfactory in

Assistant Engineer
Ward no.12

Asst.Executive Engineer
Shettyhalli sub division

Executive Engineer
Bruhat Bangalore Mahanagara Palike,
Dasarahalli Division, Bengaluru-57